GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R&B Dept–Improvements to the road from Km 13/3 to 16/5 of Khajipet-Kamalapuram Road in Y.S.R District-Closure of Agreement – Accorded - orders-Issued.

TRANSPORT, ROADS & BUILDINGS (Roads.IV) DEPARTMENT

G.O.RT.No. 153 Dated: 18-05-2020

Read the following:

1. G.O Rt.No.1069, T (R&B) (R.IV) Dept, dt:11.11.2011
2. From the ENC (R&B) Admn., SH & EAP, CP & MD, APRDC, Vijaywadad, Lr No.KK Road/Corenet plan work/Pd/EE (PPP)/DEE-3/AEE9/2017-18, dt:08.08.2017 .
3. G.O.Rt.No. 79, TR&B(R.IV) Dept., Dated: 01.03.2019
4. From the Chief Engineer (R&B) SH&MD, APRDC, Lr. No. KK Road/Corenet plan work/PD/EE(PPP)/DEE3/AEE9/2018-19, Dt.03.09.2019 & 07.02.2020

****

ORDER:-

Government have accorded administrative sanction for the work Improvements to the road from Km 13/3 to 16/5 of Khajipet-Kamalapuram Road in Y.S.R District for an amount of Rs.500 Lakhs vide reference 1st read above. In the reference 3rd read above, Government has also accorded Revised Administrative sanction for an amount of Rs.1380.00 Lakhs.

2. The Chief Engineer (R&B) SH&MD, APRDC, Vijayawada vide reference 4th read above, has reported that the contractor has represented that, in view of abnormal delay i.e., 4 years in handing over the balance reach, the men and machinery are in idle condition for almost four years and the estimates were based on SSR 2008-09 only. Hence The contractor has requested to close the work duly releasing the withheld amount, EMD, etc. The Superintending Engineer (R&B), Kadapa has submitted that the process of payment of compensation towards acquisition of land and structures may take another six months. Even if EOT is granted, the agency is reluctant and not in a position to do the balance work. Superintending Engineer (R&B), Kadapa has recommended for closing of the agreement as the reasons submitted by the contractor are genuine. Hence the Chief Engineer (R&B) CRN & MD, APRDC has requested for permission for closing the agreement for the work "Improvements to the road from Km 13/3 to 16/5 of Khajipet-Kamalapuram Road in Y.S.R District" duly releasing the deposits and to take up balance work by inviting tenders after completion of Land Acquisition.

3. After careful examination of the matter, Government hereby accord permission for closure of the present agreement for the work "Improvements to the road from Km 13/3 to 16/5 of Khajipet-Kamalapuram Road in Y.S.R District" duly releasing the deposits and to take up balance work by inviting tenders after completion of Land Acquisition subject to the following conditions:

(a) there are no adverse Q.C.remarks and I.R.paras pending;
(b) there are no V&E observations against the work done portion;
(c) all due recoveries of the Govt.,are effected and no contractual obligations are pending;

4. The Chief Engineer (R&B) CRN & MD, APRDC, AP, Vijayawada shall take necessary action in the matter accordingly.

5. This order issues with the concurrence of the Finance (FMU.TR&B) Dept., U.O.No.FIN01-FMUOASD/35/2019-FMU-TR&B 786244 (635806), dt.17.03.2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.T.KRISHNA BABU
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B) CRN & MD, APRDC, A.P., Vijayawada.
Copy to:
The Director of Works & Accounts, AP, Vijayawada
The Finance (FMU.TR&B) Dept.
The P.S. to Hon'ble M (R&B).
The P.S to Principal Secretary (TR&B) Dept
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER